

# First Presbyterian Build 2018

day #	day	date	count per house	category	task
pre		pre	sub	lot prep	
pre		pre	sub	formwork/digging	
pre		pre	sub	pour/finish	
pre	S	8-Sep		prebuild	build tees, corners, window and door headers
pre			staff	slab/plate layout	cut plates, chalk slab, layout plates, color code
1	T	13-Sep	30	framing	raise walls, anchor walls, square/plumb/brace walls, cripples
				framing	other framing activities, sheath walls, cap plate, truss layout
2	F	14-Sep	30	framing	continue framing tasks
				framing	raise trusses, attic bracing, sheathing, deadwood and blocking
3	S	15-Sep	30	framing	roof decking
				framing	install windows and exterior doors
Wk of Sept. 17				interior	continue framing, truss and decking task
				interior	felt floor and foam penetrations
				subs	roughins/top out
			subs	roof	lay shingles
			subs	inspections	framing inspection
4	T	20-Sep	15	siding	siding
				interior	insulate walls for drywall
				subs	interior
			subs	interior	tape, finish and float sheetrock
5	F	21-Sep	15	siding	siding, fascia and soffit
				siding	continue siding and soffit
				siding	siding, soffit and fascia
6	S	22-Sep	15	paint	porch ceilings and porch post
				paint	prime and paint exterior
				paint	prime and paint interior trim (not installed)
				carpentry	cabinet install
No Volunteer work Sept. 27, 28th & 29th			Subs	Interior	Sheet rock
7	T	4-Oct	15	paint	prime and paint interior
				carpentry	trim install, interior door install and caulk
				carpentry	install cabinet trim
				carpentry	door hardware, bathroom accessories and shelving
8	F	5-Oct	10	paint	finish painting exterior including all trim
				paint	finish painting interior and all trim
				punch	install mailbox and house numbers
				punch	build and paint hood box
9	S	6-Oct	10	punch	install miniblinds
				sod	sod
				landscaping	beds
					finish up and clean
				Dedication	Celebrate

\* post dedication: floors, countertops and sub trim outs